Radioactivity measurement for March 2019 was conducted.

Result:

"No detection for cleaning water. Caesium was detected with External-Air Inlet Filter though, we are considering there is no influence on products (please refer to description below).

Note: Due to the delay in delivery of filter component in March, 3 locations filter planned in March was measured. (The result is indicating the maximum value out of 3 measurement.) Therefore, we publish the result of March.

Radioactivity Measurement (March, 2019)

	Nuclide							
Sample Category	Iodine		Radiation Dose					
	I-131	Cs-134	Cs-137	Cs-136	Radiation Dose			
Unit	Bq/kg(L)	Bq/kg(L)	Bq/kg(L)	Bq/kg(L)	μSv/h			
Cleaning Water	ND ^{*1}	ND ^{*1}	ND ^{*1}	-	-			
External-Air Inlet Filter (Saitama Factory)	ND ^{*2} (Detection Limit : 13)	ND ^{*2} (Detection Limit : 22)	58 (Detection Limit : 16)	ND ^{*2} (Detection Limit : 16)	-			


*1) Local Government Report on Web (Period:2019/2/27~2019/3/27) Detection Limit: around 0.5Bq/kg

*2) Not Detected

This time it was measurement of the External-Air Inlet Filter (Fig. 1 ①) Detection of radioactive substances has stabilized at a low value in the past several years. (Table. 1 "Transition of Radioactive Caesium Detection" below).

We have confirmed through the past measurement that the External-Air Inlet Filter traps most of the radioactive substance, and some portion which passed through the external filter will be trapped at Internal Circulatory Filter (Fig. 1 (2)). (Investigated in July 2011). Regarding the products, there have been no detection in several times of the past measurement and we consider there is no influence.

Environmental redioactivity measure has temporarily increased after the accident though, it is considered that there have been no further increase up to the present. Therefore we consider that there is no influence to the environment inside the Clean Room and the product manufactured inside this Clean Room.



	May. 2011	Jan. 2012	Jul. 2012	Jan. 2013	Jul. 2013	Jan. 2014	Jul. 2014
Cs-134	250,000	2,100	500	140	83	62	1
Cs-137	270,000	2,700	740	290	190	170	3
			•	•			
	Feb. 2015	Aug. 2015	Jan. 2016	Apr. 2016	Sep.2016	Jan.2017	Mar.2017
Cs-134	54	22	ND	15	ND	ND	
Cs-137	180	91	36	79	45	47	
			•	•			
	Jul.2017	Sep. 2017	Jan. 2018	Mar. 2018	Jul. 2018	Sep.2018	Mar.2019
Cs-134	ND	9	33	ND	ND	ND	
Cs-137	ND	74	360	56	ND	57	